BRUHAT BANGALORE MHANAGARA PALIKE

Name of Work:- Development of Civil Works at BEL Layout Parks, in Ward No.9, Vidyaranyapura,

Agency:- Technical Manager(West) KRIDL BBMP Bangalore

Measurement sheet Bill No:- Final Bill

Measurement Taken on:- 08/06/2017

From	To	Description of work	Unit	No	Dimensions L	B	D	Quantity	Remarks
ITEM NO:06		Providing and fixing precast solid concrete kerb stones made out of No.272.21 CC. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing includign cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete P. No. 25 I. No. 5.30							
		kerb stone	Nos	2	54.00			108.00	4x1x30= 30M 1x1x24 = 24M
				2	50.00			100.00	4x1x30= 30M 1x1x20= 20M
				2	22.80			45.60	
				2	26.00			52.00	
								305.60	
		Total						679	

Checked.
8.8.16

Assistant Executive Enginee
Project Sub Divisio
Bruhat Bangalore Mahanagara Pal

Assistant Engineer,
Project Sub Division

Contractors Representative

BRUHAT BANGALORE MHANAGARA PALIKE

Name of Work:- Development of Civil Works at BEL Layout Parks, in Ward No.9, Vidyaranyapura,

Agency:- Technical Manager(West) KRIDL BBMP Bangalore

Measurement sheet Bill No:- Final Bill

Measurement Taken on:- 10/07/2017

From	To	Description of work	Unit	No	Dimensions L	B	D	Quantity	Remarks
ITEM NO:08		Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortat 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour curing complete as per specification. P.109, I. No.14.62							Changes in mtr
		pathway	sqmt	1	54.00	2.10		113.40	1@1@30.30 M 1@1@24 = 24 M
				1	54.50	2.10		114.45	1@1@30 = 30M 1@1@24.50 = 24.50M
				1	22.80	2.10		47.88	
				1	23.00	2.10		48.30	
		platform		8	2.10	1.20		20.16	
		platform		1	5.50	3.50		19.25	
							Total	**363.44**	
		Limited Qty						**363.23**	

Checked 16/7

Assistant Executive Engine
Project Sub Divisi
Bruhat Bangalore Mahanagara Pa

Assistant Engineer,
Project Sub Division

Contractors Representative

BRUHAT BANGALORE MHANAGARA PALIKE

Name of Work:- Development of Civil Works at BEL Layout Parks, in Ward No.9, Vidyaranyapura,

Agency:- Technical Manager(West) KRIDL BBMP Bangalore

Measurement sheet Bill No:- Final Bill

Measurement Taken on:- 15/07/2017

From	To	Description of work	Unit	No	Dimensions L	Dimensions B	Dimensions D	Quantity	Remarks
ITEM NO:09		Supplying and fixing M.S.Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH2 NOS 16mm dia M.s. hold fast rods each of length 25 cms. Including cost of materials cutting, bending scaffolding whrever necessary nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in-charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) P.No.255 I.No. 37.2							Changes mntr
		rising of chain link	mtrs	90			1.00	90.00	
		At gate		2			3.50	7.00	
		Damage & Missing		30			1.50	45.00	
								142.00	

Checked.

15/7

Assistant Executive Engine
Project Sub Divisi
Bruhat Bangalore Mahanagara Pa

Assistant Engineer,
Project Sub Division

Contractors Representative